

# PAT Report Passes For all Sites and Locations

CLIENT DETAILS	
Company Name:	AudioWave
Address:	34 Bilnshall ST Dundee Angus DD1 1DF

DETAIL OF CONTRACTOR RESPONSIBLE FOR TESTING	
Company Name:	The Electric Company
Address:	190 Main Street Invergowrie Dundee Angus DD2 5BD
Telephone:	
Mobile:	07740609881
Email:	info@theelectriccompany.co.uk
Cert Number:	006181
Signature:	
Order Number:	
File Name:	Audoiwave 2018.PAT

APPLIANCE DETAILS AND TEST RESULTS										
Key P = PASS / F = FAIL / S = SKIP (or test not applicable)										
Appliance Id	Appliance Description	Test Date	Visual	Polarity	Earth Continuity (Ohms)	Insulation (MOhms)	Load (kVA)	Leakage (mA)	Overall Status	
066	IEC	20/06/18	P	P	P 0.06	P >200	S	S	PASS	
067	IEC	20/06/18	P	P	P 0.03	P >200	S	S	PASS	
068	IEC	20/06/18	P	P	P 0.04	P >200	S	S	PASS	
069	IEC	20/06/18	P	P	P 0.05	P >200	S	S	PASS	
070	IEC	20/06/18	P	P	P 0.17	P >200	S	S	PASS	
071	IEC	20/06/18	P	P	P 0.01	P >200	S	S	PASS	
072	IEC	20/06/18	P	P	P 0.18	P >200	S	S	PASS	
073	IEC	20/06/18	P	P	P 0.01	P >200	S	S	PASS	
074	IEC	20/06/18	P	P	P 0.03	P >200	S	S	PASS	
075	IEC	20/06/18	P	P	P 0.13	P >200	S	S	PASS	
076	IEC	20/06/18	P	P	P 0.22	P >200	S	S	PASS	
077	IEC	20/06/18	P	P	P 0.02	P >200	S	S	PASS	
078	IEC	20/06/18	P	P	P 0.02	P >200	S	S	PASS	
079	IEC	20/06/18	P	S	S	P >200	S	S	PASS	
080	IEC	20/06/18	P	P	P 0.19	P >200	S	S	PASS	
082	IEC	20/06/18	P	P	P 0.02	P >200	S	S	PASS	
083	IEC	20/06/18	P	P	P 0.10	P >200	S	S	PASS	
084	IEC	20/06/18	P	P	P 0.38	P >200	S	S	PASS	
085	13A TO 16A EXT	20/06/18	P	S	P 0.02	P >200	S	S	PASS	
086	13A TO 16A EXT	20/06/18	P	S	P 0.02	P >200	S	S	PASS	
086	13A TO 16A EXT	20/06/18	P	S	P 0.01	P >200	S	S	PASS	
086	13A TO 16A EXT	20/06/18	P	S	P 0.02	P >200	S	S	PASS	
089	13A TO 16A EXT	20/06/18	P	S	P 0.01	P >200	S	S	PASS	

**APPLIANCE DETAILS AND TEST RESULTS**

Key  
P = PASS / F = FAIL / S = SKIP (or test not applicable)

Appliance Id	Appliance Description	Test Date	Visual	Polarity	Earth Continuity (Ohms)	Insulation (MOhms)	Load (kVA)	Leakage (mA)	Overall Status
090	13A TO 16A EXT	20/06/18	P	S	P 0.14	P >200	S	S	PASS
091	13A TO 16A EXT	20/06/18	P	S	P 0.04	P >200	S	S	PASS
092	16	20/06/18	P	S	P 0.03	P >200	S	S	PASS
093	16A 4WAY	20/06/18	P	S	P 0.19	P >200	S	S	PASS
094	16A 4WAY	20/06/18	P	S	P 0.03	P >200	S	S	PASS
095	16A 4WAY	20/06/18	P	S	P 0.04	P >200	S	S	PASS
096	16A 4WAY	20/06/18	P	S	P 0.03	P >200	S	S	PASS
097	16A 4WAY	20/06/18	P	S	P 0.02	P >200	S	S	PASS
098	16A 4WAY	20/06/18	P	S	P 0.02	P >200	S	S	PASS
099	16A 4WAY	20/06/18	P	S	P 0.01	P >200	S	S	PASS
100	63A TPN TH 63A SPN JUMPER	20/06/18	P	S	P 0.00	P >200	S	S	PASS
101	16A 4WAY	20/06/18	P	S	P 0.03	P >200	S	S	PASS
102	16A 4WAY	20/06/18	P	S	P 0.02	P >200	S	S	PASS
103	32A EXT	20/06/18	P	S	P 0.03	P >200	S	S	PASS
104	16A 4WAY	20/06/18	P	S	P 0.05	P >200	S	S	PASS
105	16A EXT	20/06/18	P	S	P 0.03	P >200	S	S	PASS
106	32A EXT	20/06/18	P	S	P 0.04	P >200	S	S	PASS
107	63A EXT	20/06/18	P	S	P 0.02	P >200	S	S	PASS
108	32A TPN TO 32 SPN JUMPER	20/06/18	P	S	P 0.02	P >200	S	S	PASS
109	63A EXT	20/06/18	P	S	P 0.02	P >200	S	S	PASS
110	32A EXT	20/06/18	P	S	P 0.04	P >200	S	S	PASS
111	32A EXT	20/06/18	P	S	P 0.05	P >200	S	S	PASS
112	32A EXT	20/06/18	P	S	P 0.04	P >200	S	S	PASS
113	32A EXT	20/06/18	P	S	P 0.07	P >200	S	S	PASS
114	16A EXT	20/06/18	P	S	P 0.05	P >200	S	S	PASS
115	16A EXT	20/06/18	P	S	P 0.08	P >200	S	S	PASS
116	16A EXT	20/06/18	P	S	P 0.04	P >200	S	S	PASS
117	16A EXT	20/06/18	P	S	P 0.04	P >200	S	S	PASS
118	16A EXT	20/06/18	P	S	P 0.04	P >200	S	S	PASS
119	16A EXT	20/06/18	P	S	P 0.26	P >200	S	S	PASS
120	16A EXT	20/06/18	P	S	P 0.08	P >200	S	S	PASS
121	16A EXT	20/06/18	P	S	P 0.04	P >200	S	S	PASS
122	16A EXT	20/06/18	P	S	P 0.04	P >200	S	S	PASS
123	16A EXT	20/06/18	P	S	P 0.06	P >200	S	S	PASS
124	16A EXT	20/06/18	P	S	P 0.04	P >200	S	S	PASS
125	16A EXT	20/06/18	P	S	P 0.03	P >200	S	S	PASS
126	16A EXT	20/06/18	P	S	P 0.02	P >200	S	S	PASS
127	16A EXT	20/06/18	P	S	P 0.03	P >200	S	S	PASS
128	16A EXT	20/06/18	P	S	P 0.03	P >200	S	S	PASS
128	16A EXT	20/06/18	P	S	P 0.03	P >200	S	S	PASS
128	16A EXT	20/06/18	P	S	P 0.06	P >200	S	S	PASS
130	16A EXT	20/06/18	P	S	P 0.06	P >200	S	S	PASS
131	16A 4WAY	20/06/18	P	S	P 0.03	P >200	S	S	PASS
132	16A 4WAY	20/06/18	P	S	P 0.05	P >200	S	S	PASS
133	16A 4WAY	20/06/18	P	S	P 0.03	P >200	S	S	PASS
134	16A 4WAY	20/06/18	P	S	P 0.03	P >200	S	S	PASS
135	16A 4WAY	20/06/18	P	S	P 0.28	P >200	S	S	PASS

**APPLIANCE DETAILS AND TEST RESULTS**

**Key**  
P = PASS / F = FAIL / S = SKIP (or test not applicable)

Appliance Id	Appliance Description	Test Date	Visual	Polarity	Earth Continuity (Ohms)	Insulation (MOhms)	Load (kVA)	Leakage (mA)	Overall Status
135	16A 4WAY	20/06/18	P	S	P 0.01	P >200	S	S	PASS
136	16A 4WAY	20/06/18	P	S	P 0.03	P >200	S	S	PASS
137	13A 4WAY	20/06/18	P	S	P 0.05	P >200	S	S	PASS
138	13A 4WAY	20/06/18	P	S	P 0.13	P >200	S	S	PASS
139	13A 4WAY	20/06/18	P	S	P 0.12	P >200	S	S	PASS
140	13A 4WAY	20/06/18	P	S	P 0.27	P >200	S	S	PASS
141	13A 4WAY	20/06/18	P	S	P 0.43	P >200	P <0.05	S	PASS
142	13A 4WAY	20/06/18	P	S	P 0.05	P >200	P <0.05	S	PASS
143	13A 4WAY	20/06/18	P	S	P 0.19	P >200	S	S	PASS
144	16A 4WAY	20/06/18	P	S	P 0.02	P >200	S	S	PASS
145	16A 4WAY	20/06/18	P	S	P 0.12	P >200	S	S	PASS
146	16A 4WAY	20/06/18	P	S	P 0.09	P >200	S	S	PASS
147	16A 4WAY	20/06/18	P	S	P 0.10	P >200	S	S	PASS
148	IEC	20/06/18	P	S	P 0.17	P >200	S	S	PASS
148	IEC	20/06/18	P	S	P 0.17	P >200	S	S	PASS
149	WHARFDALE MONITOR	20/06/18	P	S	P 0.12	P >200	S	S	PASS
149	ALAN AND HEATH MIXER	20/06/18	P	S	P 0.12	P >200	S	S	PASS
150	YAMAHA MONITOR	20/06/18	P	S	P 0.27	P >200	S	S	PASS
151	IEC	20/06/18	P	S	P 0.34	P >200	P <0.05	S	PASS
152	DISTRO	20/06/18	P	S	S	S	P <0.05	S	PASS
153	16A 4WAY	20/06/18	P	S	P 0.04	P >200	S	S	PASS
153	16A 4WAY	20/06/18	P	S	P 0.08	P >200	S	S	PASS
154	16A 4WAY	20/06/18	P	S	P 0.04	P >200	S	S	PASS
156	16A 4WAY	20/06/18	P	S	P 0.04	P >200	S	S	PASS
157	YAMAHA MONITOR AMP	20/06/18	P	S	P 0.01	P >200	S	S	PASS
158	YAM MONITOR AMP	20/06/18	P	S	P 0.01	P >200	S	S	PASS
159	YAM MONITOR AMP	20/06/18	P	S	P 0.02	P >200	S	S	PASS
160	YAM MONITOR AMP	20/06/18	P	S	P 0.03	P >200	S	S	PASS
161	D12 AMP	20/06/18	P	S	P 0.03	P >200	S	S	PASS
162	D12 AMP	20/06/18	P	S	P 0.01	P >200	S	S	PASS
163	D12 AMP	20/06/18	P	S	P 0.01	P >200	S	S	PASS
164	D12 AMP	20/06/18	P	S	P 0.01	P >200	S	S	PASS
165	D12 AMP	20/06/18	P	S	P 0.01	P >200	S	S	PASS

Total Appliances > **103**

**Total Appliances For Report: 103**